

**Two Week Look Ahead Schedule  
City of Agoura Hills, Kanan Road Interchange Project**

**Construction Bulletin: February 12, 2006 – February 23, 2007**

WEEK OF February 12		
Location	Work	Duration*
SB Loop Ramp (New)	LCB Drainage	<b><i>Monday, February 12</i></b>
SB Loop Ramp (New)	LCB Drainage Curb & Gutter	<b><i>Tuesday, February 13</i></b>
SB Loop Ramp (New)	Dirt Removals Drainage	<b><i>Wednesday, February 14</i></b>
SB Loop Ramp (New)	Dirt Removals Drainage	<b><i>Thursday, February 15</i></b>
SB Loop Ramp (New)	Dirt Removals Drainage	<b><i>Friday, February 16</i></b>

<b>WEEK OF February 19</b>		
<b>Location</b>	<b>Work</b>	<b>Duration*</b>
SB Loop Ramp (New)	Grade Ramp/Base Landscape Drainage	<b><i>Monday, February 19</i></b>
SB Loop Ramp (New)	Grade Ramp/Base Landscape Drainage	<b><i>Tuesday, February 20</i></b>
SB Loop Ramp (New)	Place Base Ramp Drainage Landscape	<b><i>Wednesday, February 21</i></b>
SB Loop Ramp (New)	A.C. Pave Loop Ramp Landscape	<b><i>Thursday, February 22</i></b>
SB Loop Ramp (New)	A.C. Pave Loop Ramp Drainage Landscape	<b><i>Friday, February 23</i></b>